

Road / Sidewalk Projects Under Construction

Fleming Street from Whitehead to White

Final Pavemetn Marking 4/30

Whitehead Street from South to Truman

Final Pavement Marking 4/30

8th Street from Flagler to Patterson

Complete

11th Street from Flagler to Staples

Complete

Pavement Marking Contract

Streets Completed

Duval Street
Whitehead Street from Truman to Greene
Simonton Street from Truman to the Atlantic
Caroline Street from Simonton to Front
United Street from Simonton to Whitehead
Catherine Street from Simonton to Duval
Francis from James to Truman

Streets in Progress

Francis Street from James to Truman
Grinnell Street from Eaton to Angela
William Street from Eaton
Margaret Street from Eaton

Road/ Sidewalk Projects in Design

Simonton Street From Truman to Simonton Beach

Partial Sidewalk Replacement
2" Mill and Pave with Pavement Markings
Plan Phase 65% Complete
Phase Project with Water Main Replacement

Angela Street From Emma to Thomas

Install New Sidewalk with Parking
2" Mill and Pave with Pavement Markings
Plan Phase 100% Complete
Construction Start Date 3/18

Jose Marti Drive Improvments

Requested Task Order Proposal

Shared Municipal Road Projects

1st Street/ Bertha from South Roosavelt to North Roosevelt

Sidewalk Replacement
2" Mill and Pave with Pavement Markings
State/County Funding
Design Fall 2019
Construction 2020

South Roosavelt Blvd Construction design

On Hold For Drainage until November
Construction 2023

Atlantic Boulevard Realignment

Land Use Transfer documents submitted
County Project delayed
Construction will not commence until County Breaks Ground

Future Proposed Road Work

James Street Eaton to Grinnell

Install sidewalk

Virgina Street White to Georgia

Reconstruct Sidewalk

Greene Street From Elizabeth to Whitehead

Partial Sidewalk Replacement

2" Mill and Pave with Pavement Markings